

BOARDMAN FIRE DEPARTMENT BOARD OF TRUSTEES UPDATE: 07.24.2017

Architect's Project No: 64-12952

EXECUTIVE SUMMARY

IHC Progress

- Continued block installation tower complete.
- Applying air barrier to block walls.
- Installing exterior masonry wall veneer.
- Installed and backfilled under-floor plumbing in living quarters.
- Erected structural steel framing and lintels.
- Installing ADS stormwater management system nearly complete.

IHC Projected Progress

- Complete storm systems.
- Continue masonry.
- Continue utilities.

PROJECT SCHEDULE

Current Projected Key Milestones

- Steel erection 7/28/17
- Masonry 9/5/17
- Roofing 11/3/17
- Exterior concrete and site work 12/1/17
- Completion 3/14/18

TOP CRITICAL ISSUES

Top Critical Issues

Water Service:

- ODOT permit received for water service. Proposal pending.
- Agreement with Youngstown Water Authority required.

Traffic Signalization

- Plans complete. ms working on ODOT permitting.
- Township to determine whether change order or separate contract.

PROJECT PHOTOS











6.







PROJECT BUDGET

Original Contract Sum	\$3,393,000.00
Net Change by Change Orders	
Contract Sum to Date	\$3,404,353.75
Total Completed & Stored To Date	
Retainage	
Total Earned Less Retainage	
Less Previous Certificates for Payment	
Current Payment Due	
Balance to Finish, including Retainage	
Bulance to 1 mion, meriding returnage	

CHANGE ORDERS

1			
	SUMMARY	ADDITIONS	<u>DEDUCTIONS</u>
	1. Unforeseen Soil Conditions	\$65,000	\$0.00
	2. Unforeseen So Conditions Cred		\$53,646.25
6	TOTALS	\$65,000	\$53,646.25
	NET CHANGES	S: \$11,353.75	
_	NOTES		
-44			
A long to			
	l		



5.