

# BOARDMAN FIRE DEPARTMENT BOARD OF TRUSTEES UPDATE: 12.28.2017

Architect's Project No: 64-12952





# **EXECUTIVE SUMMARY**

## Contractor Progress Activities

- Garage doors installed.
- Shingles complete.
- Front doors installed.
- Ceiling furring installed.
- Apparatus bay ceiling and insulation installed.
- Apparatus bay ceiling systems rough-in complete.
- Mezzanine topping slab and stair treads installed.
- Downspouts connected.
- Site bollards installed. 9.
- 10. Mech/PI/Elec rough-in continues.
- Office ceiling insulation in progress. 11
- 12. Gas service installed.

#### Contractor Proposed Activities

- Dominion was to install meter today.
- Install heat in Appar. Bay, paint clg & install MPE systems. Cont. office clg insul, start drywall & rough-in.
- Install tower stair railings & pour concrete treads. Install sanitary line across Stadium Drive.

# PROJECT SCHEDULE

Working with Contractor to resolve 3/17/18 completion.

## TOP CRITICAL ISSUES

### Critical Issues

Sign signalization change order.

### PROJECT PHOTOS

















#### PROJECT BUDGET

As of 11/27/17 Appl. for Payment			
Original Contract Sum	\$ 3,393,000.00		
Net Change by Change Orders	\$ 114,388.21		
Contract Sum to Date	\$ 3,507,388.21		
Total Completed & Stored To Date	\$ 1,858,771.77		
Retainage	\$ 140,295.53		
Total Earned Less Retainage			
Less Previous Certificates for Payment	\$ 1,052,426.24		
Current Payment Due	\$ 238,710.51		
Balance to Finish, including Retainage	\$ 1,788,911.97		
(Appl. #9 recv'd 12/28 for \$250,570.34 pending ms review.)			

## CHANGE ORDERS

<u> </u>		
SUMMARY	ADDITIONS	DEDUCTIONS
1. Unforeseen Soil Conditions	\$65,000	\$0.00
2. Unforeseen Soil Conditions Credit		(\$53,646.25
3. Catch basin revisions, tower eqpt., nat. gas line, Chase walls, Radio Rm. View Wdw, Future Site Conduit	\$11,746.26	\$0.00
4. Revised water serv. acr Market St., revised appara bay exh. fan.		\$0.00
5. Delete conc. floor stain	ı	(\$ 6,042)
6. Carpet, Tower Wdw., PA System, Garage Door Controls	\$34,227.48	\$0.00
7. Revise selected ceilings and light fixtures & instal emergency traffic signaliz	1	\$0.00

8.75-day time extension to 3/17/17 pending.

For January Trustees Approval

-Delete flag, fire extinguishers, tower stair landing,

fluorescent lamps, snow gaurds.
-Add closers @ selected doors, extend water for truck fill to desired location, temp heat, add fire damper.

TOTALS	\$259,321.36	(\$59,688.25)
NET CHANGES:	\$199,633.11	

OILS	